

TURLEY CONSTRUCTION & RESTORATION, L.L.C.

2278 Heydon Circle West
Naples, FL 34120
Ph: (239) 961-1108 Fax (239) 352-7274
Email: brett@turleycandr.com
FL CGC 1515842

PROPOSAL

Invoice

~~100~~ 50%
9675.00

PROPOSAL SUBMITTED TO

JOB NAME AND ADDRESS

Calais at Pelican Bay Condos
7064 Pelican Bay Blvd
Naples, FL 34108
Attn: Fred Davis
fdavis2444@verizon.net

Installation of new

We hereby submit proposal for: Labor and Setting Materials

Scope: Install new Granite fountain on new concrete base.

Note: Based on installing fountain on new 6" thick concrete base.

Note: Fountain provided and delivered to site by owner.

Note: Disposal of crating and packing materials the responsibility of owner, unless a dumpster is supplied.

Note: Fountain is install only, inspection and acceptance of fountain materials on delivery is responsibility of owner.

Note: **Price includes submersible fountain pump, auto fill valve and set of 4 submersible brass lights.**

Note: **Price also includes 6 bubbler spouts with LED lights underneath.**

Note: All permits and clearance by building department and HOA to be the responsibility of the owner

Note: Price includes running of power to fountain area, and installation of 1/2" water line to area for auto fill.

Note: Area around fountain to be accessible for forklift during install.

Note: Fountain to have 12' diameter bottom pool, with 44"x44"x72" high main base and stack.

Note: Concrete slab to extend 2' past fountain wall for future landscape rock by others.

Note: Water supplied to fountains to be standard water suitable for drinking. Irrigation, chlorinated or non-potable water will damage fountains.

Note: Owner responsible for supplying water and power onsite for use. All work to be completed in a workman like manner according to standard practices.

Installation of fountain, slab, auto-fill, lights and electric power outlet.

Total \$19,350.00

We hereby propose to furnish labor and/or materials – complete in accordance with the above specifications, for the sum of SEE

BREAKOUT ABOVE as shown above in US dollars.

Deposit of 50% due upon acceptance of proposal and balance due day of completion.

All material is to be as specified. All work to be completed in a workmanlike manner according to standard practices. Any alteration or deviation from above specifications involving extra costs, will be executed only upon written orders, and will become an extra charge over and above this estimate. All agreements contingent upon strikes, accidents or delays beyond our control. This proposal subject to acceptance within 30 days and is void thereafter at the option of the undersigned.

Authorized Signature Brett A. Turley

ACCEPTANCE OF PROPOSAL

The above prices, specifications and conditions are hereby accepted. You are authorized to do the work as specified. Payment will be made as outlined above.

ACCEPTED:

Signature Rich myr manager

Date: 4/17/19

Signature _____

702 - Grounds
RM